

II. FISCAL IMPACT ANALYSIS

A. Five Year Summary of Fiscal Impact:

Fiscal Years	2025	2026	2027	2028	2029
Capital Expenditures	\$155,886	-0-	-0-	-0-	-0-
Operating Costs	-0-	-0-	-0-	-0-	-0-
External Revenues	-0-	-0-	-0-	-0-	-0-
Program Income (County)	-0-	-0-	-0-	-0-	-0-
In-Kind Match (County)	-0-	-0-	-0-	-0-	-0-
NET FISCAL IMPACT	\$155,886	-0-	-0-	-0-	-0-
# ADDITIONAL FTE					
POSITIONS (Cumulative)	-0-	-0-	-0-	-0-	-0-

Is Item Included in Current Budget? Yes No
 Is this item using Federal Funds? Yes No
 Is this item using State Funds? Yes No

Budget Account No:

Fund	Dept	Unit	Object
3505	361	1387	6551

Recommended Sources of Funds/Summary of Fiscal Impact:
 Road Impact Fee Zone 5/Flavor Pict Rd/SR 7 to Lyons Rd

Change Order #5 \$ 155,885.84

Note: Motion to approve Change Order #5 \$155,885.84 and a time extension of 330 days to the contract dated October 4, 2022 (R2022-1082) (Contract) with Rosso Site Development, Inc (RSD) for Flavor Pict Road from SR 7 to Lyons Road (Project).

Impact Fee Description:

This Change Order for Flavor Pict Road from SR 7 to Lyons Road (Project) provides payment for additional work necessary to complete the Project. The Project will construct a new 2-lane roadway that includes a new bridge over the Lake Worth Drainage District canal, new sidewalk, shoulders/bike lanes and drainage. These improvements will provide additional roadway capacity needed to serve new development within impact Fee Zone 5. The use of Impact Fees is in Accordance with Article 13, Chapter H, Section 4 of the ULDC.

C. Departmental Fiscal Review: Danay R. [Signature]

III. REVIEW COMMENTS

A. OFMB Fiscal and/or Contract Dev. and Control Comments:

AKS [Signature] 9/13/24 Trudis [Signature] 9/18/24
 OFMB AM 9/24 PA 9/13 Contract Dev. and Control

B. Approved as to Form and Legal Sufficiency:
[Signature] 9/23/24
 Assistant County Attorney

C. Other Department Review:

 Department Director

This summary is not to be used as a basis for payment.



PALM BEACH COUNTY BOARD OF COUNTY COMMISSIONERS
ENGINEERING & PUBLIC WORKS DEPARTMENT
P. O. BOX 21229, WEST PALM BEACH, FL 33416-1229

24.421

REQUEST:

- WORK ORDER NO.
NEW AUTHORIZATION
CHANGE ORDER NO. 5
SUPPLEMENTAL NO.
OTHER:

REQUESTING DIVISION:

- ROAD & BRIDGE
TRAFFIC
ROADWAY PRODUCTION
CONSTRUCTION COOR.
STREETScape

INFORMATION:

DATE: 7/1/2024
REQUESTOR: William Tanto
COMMISSION DISTRICT NO: 5
RESOLUTION NO: R2022-1082
PBC PO NUMBER:

PROJECT LOCATION/LIMITS: Flavor Pict Road from SR 7 to Lyons Road

PROJECT NUMBER: 2013526A
CONTRACT NO: N/A

BUDGET LINE ITEM: 3505-361-1387-6551
CONTRACT DATE: 10/4/2022

CONTRACTOR/CONSULTANT/VENDOR: Rosso Site Development, Inc.
CONTACT: Tom Pastore
VENDOR:
CONTACT PHONE NUMBER: 561-689-0889

Details: Change Order 5 will reimburse Rosso Site Development \$155,885.84 and provide a functional connection to the existing pathway at Lyons Rd, by expanding the physical eastern limit of the Project. This adjustment will ensure that the Project operates as intended under the original contract. Additionally, Change Order No. 5 will extend the contract time by 241 days to account for developing revised plans and constructing the pathway. Lastly, between the notice to proceed on November 15, 2022, and the completion of the project on June 28, 2024, there have been 44 days affected by inclement weather and 45 holidays. Time extensions are requested in accordance with Specifications 8-6 and 8-7.3.2.

Exhibit "A" - Change Order Details
Exhibit "B" - Bond Rider
Exhibit "C" - EBO Schedules

Exhibit "D" - Certificate of Insurance
Exhibit "E" - Change Order History

The total amount of this request, per the attached documentation, is not to exceed \$155,885.84

The Contractor's proposed Small Business Enterprise (SBE) goal for this project was 20.74 %.
The estimated SBE participation for this request is 15.1 %.
The cumulative SBE participation to date for this contract including this request is: 21.36 %.

The Minority/Women Owned Business Enterprise (M/WBE) for this contract is N/A %.
The estimated M/WBE participation for this request is N/A %.
The cumulative M/WBE participation to date for this Contract including this request is N/A %.

Palm Beach County Engineering and Public Works Contact:

Albert W. Hoffman Director Construction Coordination 561-684-4180
Name Title Telephone Number

CONTRACTOR/CONSULTANT/VENDOR APPROVALS
Please indicate your receipt of this request by signing and returning this original document to our office.

Signature: [Signature] Date: 5/14/24
Print Name and Title: Blair Simpson - VP

ENGINEER OF RECORD (if applicable)

Signature: _____ Date: _____
Print Name and Title: _____

PALM BEACH COUNTY APPROVALS

Division Approval: [Signature] Date: 8/23/24
Deputy County Engineer: [Signature] Date: 09/11/2024

BOARD APPROVAL? YES Date: October 22, 2024
Budget Approval: [Signature] Date: 08/23/2024
PBC Board of Co. Commissioner: _____ Date: _____

ATTEST: Joseph Abruzzo, Clerk of the Circuit Court & Comptroller
(Deputy Clerk) Date

Approved as to Form and Legal Sufficiency: [Signature]
(Date) Date

CHANGE ORDER

EXHIBIT A (Page 1 of 8)

- Owner Initiated _____
- Differing Site Conditions _____
- Zoning/Code/Ordinance Changes _____
- Errors/Omissions/In Design _____

- Quantity Overruns/Underruns
- Request By Another Agency/Outside Party:
- A. Reimbursable B. Non-Reimbursable
- Other: _____

PROJECT: Flavor Pict Road from SR7 to Lyons Road

CHANGE ORDER NO: 5 (Five)
 COUNTY PROJECT NO: 2013526A
 CONTRACT DATE: 10/04/2022
 RESOLUTION NO: R2022-1082
 DISTRICT NO: 5

TO: Rosso Site Development, Inc.

You are directed to make the following changes in this Contract:

Provide a functional connection to the existing pathway at Lyons Rd, by expanding the physical eastern limit of the Project. This adjustment will ensure that the Project operates as intended under the original contract. Revised plans were implemented to incorporate the actual conditions. This additional scope aligns with Specification 4-3.6 of the Contract, which allows the Engineer to extend the limit construction if necessary to ensure proper connections.

Change Order No. 5 will extend the contract time by 241 days to account for developing revised plans and constructing the pathway.

Between the notice to proceed on November 15, 2022, and the completion of the project on June 28, 2024, there have been 44 days affected by inclement weather, during which work could not proceed, and 45 holidays. Time extensions are requested in accordance with Specifications 8-6 and 8-7.3.2.


Total \$155,885.84

Extend contract time by 330 days

The original Contract Sum was	\$ 3,408,627.25
Net change by previous Change Orders	\$ 116,577.86
The Contract Sum prior to this Change Order was	\$ 3,525,205.11
The Contract Sum will be increased by this Change Order	\$ 155,885.84
The new Contract Sum including this Change Order will be	\$ 3,681,090.95
The Contract Time will be increased by	330 Days
The Date of Completion including this Change Order therefore is	June 28, 2024

EXECUTION OF THIS CHANGE ORDER ACKNOWLEDGES FINAL SETTLEMENT OF, AND RELEASE OF ALL CLAIMS FOR COSTS AND TIME ASSOCIATED, DIRECTLY OR INDIRECTLY, WITH THE ABOVE-STATED MODIFICATION(S), INCLUDING ALL CLAIMS FOR CUMULATIVE DELAYS OR DISRUPTIONS RESULTING FROM, CAUSED BY, OR INCIDENT TO, SUCH MODIFICATION(S), AND INCLUDING ANY CLAIM THAT THE ABOVE-STATED MODIFICATION(S) CONSTITUTES, IN WHOLE OR PART, A CARDINAL CHANGE TO THE CONTRACT.

Rosso Site Development, Inc
 CONTRACTOR
1302 South J Street
 Address
Lake Worth, FL 33460

NAME: Blair Simpson
 SIGNATURE: 
 TITLE: VP
 DATE: 8-14-24

Certified Request for Equitable Adjustment

TO: Palm Beach County Engineering and Public Works - Construction Coordination


Name of Project: Flavor Pict Rd
Project #: 2013526A
Change Order #: RSD #05

We hereby request a Change Order for the following:

Sidewalk Extension / \$155,885.84

In accordance with the Contract, the undersigned certifies under oath and in writing, that the request is made in good faith, that any supportive data submitted is accurate and complete to Rosso Site Development, Inc. best knowledge and belief, and that the amount of the request accurately reflects what Rosso Site Development, Inc., in good faith believes to be Palm Beach County's responsibility.

Rosso Site Development, Inc.





Contractor's Representative
Blair R. Simpson – Vice President

7/17/24
Date

STATE OF: Florida
COUNTY OF: Palm Beach

The foregoing instrument was acknowledged before me by means of physical presence or online notarization, this 17th day of July, 2024 by Blair R. Simpson as Vice President for Rosso Site Development, Inc., on (title of officer/member/partner) (Name of corporation/company/partnership) behalf of the Corporation. Who is personally know to me or has produced N/A as identification
(Type of Identification)





Signature of Notary Public – State of Florida

Print, Type, or Stamp Commissioned Name of Notary Public

1302 South J Street
Lake Worth, FL 33460



Ph: 561-689-0889
Fax: 561-689-2851

Change Order Request

Change Order No.: 05 Owner Proj. No.: 2013526A
 Owner: Palm Beach County RSD Proj. No.: 22003
 Project: Flavor Pict Rd Date: 10/9/2023

Description: Asphalt Sidewalk extension from station 123+24.05 to station 146+00
 Bid Item 1 Mobilization 10%
 Bid Item 2 Maintenance of Traffic. 10%
 Bid Item 3 Clearing and Grubbing. Original bid limits of clearing at 8.67 acres. That would be \$8,487.89 per acre
 Bid Item 9. The original contract is for 4" baserock for the sidewalk. The change order plans call for 6". I am assuming we are matching what we've already built. If it needs to change to 6" we will revise the price accordingly.

#	Description	Qty	Unit	Unit Price	Total Price
1.00	Mobilization (10%)	1	LS	\$ 24,571.91	\$ 24,571.91
2.00	Maintenance of Traffic (10%)	1	LS	\$ 24,571.91	\$ 24,571.91
3.00	Clearing and Grubbing (2.81 ac) (original line item)	2.81	AC	\$ 8,487.89	\$ 23,850.97
5.00	Regular Excavation (original line item)	1484	CY	\$ 11.78	\$ 17,481.52
6.00	Embankment (original line item)	76	CY	\$ 11.78	\$ 895.28
32.00	Conc Sidewalk (4" Thick) (original line item)	634	SY	\$ 52.25	\$ 33,126.50
34.00	Detectable Warning (original line item)	6	EA	\$ 159.30	\$ 955.80
	Regrading around pullboxes	4	EA	\$ 323.19	\$ 1,292.76
	Survey	1	LS	\$ 25,850.00	\$ 25,850.00
	Bond & GL			\$ 3,289.19	\$ 3,289.19

Total: \$ 155,885.84

Original Contract Amt \$ -
 Amount of this Change Order \$ 155,885.84
 Amount of Previous Change Order (s) \$ -
 New Total Contract Amount \$ 155,885.84

Completion time extended 250 days If yes, new completion date? _____

When executed by all parties, this document will become part of the above reference construction contract.

Client Signature _____ Blair Simpson
 Client Printed _____

Revisions

#	Date	By	Description
1	3/1/2024	JAR	Added Concrete Sidewalk
2	6/5/2024	BRS	Remove items covered in original contract. Remove Sod

Atlas Surveying & Mapping, Inc.
 612 Skylake Dr.
 West Palm Beach, FL 33415
 Office 561-640-4069
 Cell 754-224-7441
 email: mjc2239@gmail.com

March 20, 2024

Rosso Site Development

RE: Agreement for Professional Land Surveying Services
 And Construction Stake-out Services for the
 Construction of **ASPH. PATHWAY FOR A PORTION OF FLAVOR PICT RD.**
PALM BEACH COUNTY, FL.

In accordance with your request, this agreement between Atlas Surveying & Mapping Inc. ("CONSULTANT") and Rosso Site Dev. ("CLIENT") for professional surveying services is submitted for your consideration and approval.

I. PURPOSE OF AGREEMENT

The CONSULTANT shall provide field and office professional surveying services at the site described above.

II. SCOPE OF SERVICES

Volume Calculations of Fill placement or removal is not a part of this scope, these services are available for an additional fee and require a full site Topographic survey, **prior to construction.**

1. Horizontal & Vertical Control	\$ 2,000.00
A. This item is required prior to any other service. B. Verify Horizontal & Vertical Control Provided on plans. C. Set Additional H&V for Construction Staking and As-Builts D. Project Calculations	
2. Stake 10' Asphalt Pathway (Sub Grade)	\$ 3,500.00
Stake & Grade Sidewalk (1 Side) with 4.0' offset. All set grades will be finish grade as provided on the engineering plans.	
3. Stake 10' Asphalt Pathway (Final Grade)	\$ 7,000.00
Stake & Grade Sidewalk (Both Sides) with 4.0' offset. All set grades will be finish grade as provided on the engineering plans.	
4. Project Field As-Builts	\$ 6,500.00
5. Final As-Built Drawings	\$ 4,500.00
Total Consultants Contract Lump Sum Fee	\$ 23,500.00

**NOTE: PROPOSAL DOES NOT INCLUDE SWALE STAKING OR GRADING
 PROPOSAL DOES INCLUDE FIELD & OFFICE AS-BUILTS OF THE SWALE.**

The Consultant will supply all materials for Services under contract.

Note: Each Stake-out listed above is a onetime stake-out only unless noted otherwise. Any additional stakeouts will be billed at an hourly rate as listed below:

Professional Surveyor & Mapper	\$ 150.00
Survey Field Crew	\$ 165.00
Project Manager	\$ 100.00
Drafting Technician	\$ 95.00
Administration	\$ 45.00

****NOTE**** One hour of Administration and One hour of Professional time will be added to every 8 hours of Survey Field Crew time. Anything less than 8 hours of Survey Field Crew time will be prorated.

The Consultant is not Responsible for any:

- A. Delays caused by ambiguities in the Design Plan.
- B. Damages caused by the Clients construction activities.
- C. Stakes that are lost, moved, or disturbed in any way due to construction or vandalism.
- D. Poor Judgment or conduct by other Trades and Professions.

III. COMPENSATION

Receipt of the required executed Agreement will be considered notice to proceed. Billing will be prepared monthly thereafter, being based upon a percent complete of lump sum elements, or for work accomplished for hourly rate elements. Billings will be due and payable within 30 days of receipt. A late fee of 30 dollars will be levied each month for all balances past due more than 60 days.

IV. CLIENT

- A. Client is to provide Consultant with one paper hard copy of all Approved Plans and Surveys.
- B. Client is to provide Consultant with an Electronic CADD File in AutoCAD or MicroStation of all Civil Engineering Plans, Site Plan, and Survey.
- C. Client will notify Consultant, in advance, to Schedule Services. (48 Hour notice is preferred)
- D. **Client will schedule Utility As-builts while Utility lines are exposed so sufficient As-built Surveys can be performed. If a Utility must be covered then a 2" PVC pipe will be placed on top of the utility so that location and elevation can be obtained.**

V. CLOSURE

If you concur with the foregoing and wish to direct us to proceed with a forementioned work, please execute the enclosed copy of this letter agreement in the space provided and return same to the undersigned with the required retainer (if any) and completed billing information form. Fees and times stated in this Agreement are valid for 60 days after the date of Agreement by the CONSULTANT.

We appreciate this opportunity to submit our proposal. Please contact me if you have any questions.

IN WITNESS WHEREOF, the CONSULTANT and the CLIENT have executed this Agreement the day and year indicated below:

As to CONSULTANT

As to CLIENT

Atlas Surveying & Mapping Inc.

Rosso Site Development.

Kenneth Drury, P.S.M.

Name

President

Title

Date: _____

Date: _____

ROSSO

Site Development

Change Order Request for Days

Asphalt Pathway Extension:

The asphalt pathway on Flavor Pict road was extended from station 123+20 to 145+80. We received the final plans for the asphalt/concrete pathway extension on 3/1/2024. We provided a change order for the estimated cost to complete the work on the same day. On 3/8/2024, we received direction to start the work. We mobilized to the site and began work on 3/25/2024.

Current Completion Date with approved CO's and weather days:

09/16/2023

Weather Days	(44 Days)
Change Order Days	(22 Days)

Holidays

2022

11/11	Veterans Day	(1 Day)
11/23-11/27	Thanksgiving	(5 Days)
12/24-1/2	Holidays	(10 Days)

2023

01/16	MLK	(1 Day)
05/27-05/29	Memorial Day	(3 Days)
7/4	Independence Day	(1 Day)
9/1-9/4	Labor Day	(4 Days)
11/10	Veterans Day	(1 Day)
11/22-11/26	Thanksgiving	(5 Days)
12/24-1/2	Holidays	(10 Days)

2024

01/15	MLK	(1 Day)
05/25-05/27	Memorial Day	(3 Days)

10/31/2023 (45 Days)

1302 South J Street
Lake Worth, FL 33460

p. (561) 689-0889
f. (561) 689-2851

www.RossoSiteDevelopment.com
CGC1520819 / CUC1225294 / U-22296

Date approved plans received:	03/01/2024	(122 days)
Date approved to proceed with work:	03/08/2024	(7 days)
Date Rosso was able to mobilize a crew:	3/25/2024	(17 days)
Date to completion of new scope and final Lift on project:	6/28/2024	(95 days)
Punchlist (30 days):	7/28/2024	
Total requested days:	241 Days	



SURETY RIDER

It is understood and agreed that surety bond number 317786

with Rosso Site Development, Inc.

as principal

and Palm Beach County

as obligee is

hereby amended effective 07/16/2024 as follows:


Penal Sum of Bond amount has been increased from \$3,525,205.11, to \$3,681,090.95 as per
 Change Orders added as of 07/16/2024

It is further understood and agreed that no other condition, limitation or exclusion of the bond shall be altered or amended by this rider.


This rider shall be attached to and form a permanent part of this bond.

Signed, Sealed and Dated this 16th day of July, 2024 .

Rosso Site Development, Inc.
Principal

By: 

NGM Ins. Co. (FKA National Grange Mutual Ins. Co.)

By: 
 Lawrence Dwyer
 Attorney-in-Fact

KNOW ALL MEN BY THESE PRESENTS: That NGM Insurance Company, a Florida corporation having its principal office in the City of Jacksonville, State of Florida, pursuant to Article IV, Section 2 of the By-Laws of said Company, to wit:

"Article IV, Section 2. The board of directors, the president, any vice president, secretary, or the treasurer shall have the power and authority to appoint attorneys-in-fact and to authorize them to execute on behalf of the company and affix the seal of the company thereto, bonds, recognizances, contracts of indemnity or writings obligatory in the nature of a bond, recognizance or conditional undertaking and to remove any such attorneys-in-fact at any time and revoke the power and authority given to them. "

does hereby make, constitute and appoint **Lawrence T Dwyer**

its true and lawful Attorneys-in-fact, to make, execute, seal and deliver for and on its behalf, and as its act and deed, bonds, undertakings, recognizances, contracts of indemnity, or other writings obligatory in nature of a bond subject to the following limitation:

- 1. No one bond to exceed Ten Million Dollars (\$10,000,000.00)

and to bind NGM Insurance Company thereby as fully and to the same extent as if such instruments were signed by the duly authorized officers of NGM Insurance Company; the acts of said Attorney are hereby ratified and confirmed.

This power of attorney is signed and sealed by facsimile under and by the authority of the following resolution adopted by the Directors of NGM Insurance Company at a meeting duly called and held on the 2nd day of December 1977.

Voted: That the signature of any officer authorized by the By-Laws and the company seal may be affixed by facsimile to any power of attorney or special power of attorney or certification of either given for the execution of any bond, undertaking, recognizance or other written obligation in the nature thereof; such signature and seal, when so used being hereby adopted by the company as the original signature of such office and the original seal of the company, to be valid and binding upon the company with the same force and effect as though manually affixed.

IN WITNESS WHEREOF, NGM Insurance Company has caused these presents to be signed by its Vice President, General Counsel and Secretary and its corporate seal to be hereto affixed this 7th day of January, 2020.

NGM INSURANCE COMPANY By:

Kimberly K. Law

Kimberly K. Law
Vice President,
General Counsel and Secretary



State of Florida,
County of Duval.

On this 7th day of January, 2020, before the subscriber a Notary Public of State of Florida in and for the County of Duval duly commissioned and qualified, came Kimberly K. Law of NGM Insurance Company, to me personally known to be the officer described herein, and who executed the preceding instrument, and she acknowledged the execution of same, and being by me fully sworn, deposed and said that she is an officer of said Company, aforesaid: that the seal affixed to the preceding instrument is the corporate seal of said Company, and the said corporate seal and her signature as officer were duly affixed and subscribed to the said instrument by the authority and direction of the said Company; that Article IV, Section 2 of the By-Laws of said Company is now in force.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed my official seal at Jacksonville, Florida this 7th day of January, 2020.

Lois K. Penick



I, Nancy Giordano-Ramos, Vice President of NGM Insurance Company, do hereby certify that the above and foregoing is a true and correct copy of a Power of Attorney executed by said Company which is still in full force and effect.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed the seal of said Company at Jacksonville, Florida this

16th day of July, 2024.

Nancy Giordano-Ramos

WARNING: Any unauthorized reproduction or alteration of this document is prohibited.
TO CONFIRM VALIDITY of the attached bond please call 1-603-354-5281.
TO SUBMIT A CLAIM: Send all correspondence to 55 West Street, Keene, NH 03431
Attn: Bond Claim Dept. or call our Bond Claim Dept. at 1-603-358-1437..

This bond contains a security pantograph, blue background, heat-sensitive ink, coin-reactive watermark, and microtext printing on border.





1607 NW 136th Ave Suite B-200
Sunrise, FL 33323

INVOICE# 72316	Page 1
ACCOUNT NO.	DATE
ROSSIT-VC	07/16/2024
PRODUCER	DUE DATE
Larry Dwyer	08/16/2024

Rosso Site Development, Inc.
1302 South J Street
Lake Worth, FL 33460

Item#	Eff Date	Type	Policy#	Description	Amount
1313662	06/17/2024	Bond Rider	317786	Increase bond amt by \$155,885.84	\$2,231.00
Invoice Total:					\$2,231.00

Note:

Project: Flavor Pict Rd.

PLEASE RETURN ONE COPY WITH YOUR REMITTANCE

OEBO Agenda Review and Briefing – SBE Participation

COMMISSION MEETING DATE:	October 22, 2024	
DEPARTMENT:	Engineering and Public Works	
AGENDA ITEM: 3.C.## (R2022-1082)	2013526A – Flavor Pict Rd from SR7 to Lyons Rd.	
WAIVER REQUEST APPROVAL/DENIAL:	N/A	
GOAL SETTING API	20% SBE min. mandatory	
PROPOSED SBE PARTICIPATION: - Change Order #5	Original proposed: 20.74%	
CUMULATIVE CONTRACT SBE PARTICIPATION:	21.36%	
CONTRACTOR:	Rosso Site Development, Inc.	
SBE SUBCONTRACTOR(S):	Agricultural Land Services Atlas Surveying Belvedere Contracting	
CONCERN:	None	
Reviewed by and date:	Angela Smith	July 29, 2024

OEBO SCHEDULE 1

SOLICITATION/PROJECT/BID NAME: Flavor Pict Rd From SR7 to Lyons Rd

SOLICITATION/PROJECT/BID NO.: 2013526A

SOLICITATION OPENING/SUBMITTAL DATE: February 24, 2022

COUNTY DEPARTMENT: Roadway Production

Section A PLEASE LIST THE DOLLAR AMOUNT OR PERCENTAGE OF WORK TO BE COMPLETED BY THE PRIME CONTRACTOR/CONSULTANT* ON THE PROJECT:

NAME OF PRIME RESPONDENT/BIDDER: Rosso Site Development, Inc. ADDRESS: 1302 S J St, Lake Worth, FL 33460

CONTACT PERSON: Blair R. Simpson PHONE NO.: 561-689-0889 E-MAIL: bsimpson@rossositedevelopment.com

PRIME'S DOLLAR AMOUNT OR PERCENTAGE OF WORK: 132,385.84

*SMWBE Prime's must include their percentage or dollar amount in the Total Participation line under section B.

Non-SBE MBE WBE SBE

Section B PLEASE LIST THE DOLLAR AMOUNT OR PERCENTAGE OF WORK TO BE COMPLETED BY ALL SUBCONTRACTORS/SUBCONSULTANTS ON THE PROJECT BELOW:

Subcontractor/Sub consultant Name	(Check all Applicable Categories)				DOLLAR AMOUNT OR PERCENTAGE OF WORK					
	Non-SBE	MBE Minority Business	WBE Women Business	SBE Small Business	Black	Hispanic	Women	Caucasian	Asian	Other
	1. Rosso Site Development, Inc.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>				132,385.84	
2. Atlas Surveying & Mapping	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>				23,500.00		
3.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>						
4.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>						
5.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>						

(Please use additional sheets if necessary)

Total 155,885.84

Total Bid/Offer Price \$ 155,885.84

Total Certified S/M/WBE Participation \$ 23,500.00

I hereby certify that the above information is accurate to the best of my knowledge:


 Blair R. Simpson Vice President
 Name & Authorized Signature Title

- Note:**
- The amount listed on this form for a Subcontractor/sub consultant must be supported by price or percentage listed on the properly executed Schedule 2 or attached signed proposal.
 - Only those firms certified by Palm Beach County at the time of solicitation due date are eligible to meet the established OEBO Affirmative Procurement Initiative (API). Please check the applicable box and list the dollar amount or percentage under the appropriate demographic category.
 - Modification of this form is not permitted and will be rejected upon submittal.

OEBO LETTER OF INTENT – SCHEDULE 2

A completed Schedule 2 is a binding document between the Prime Contractor/consultant and a Subcontractor/subconsultant (for any tier) and should be treated as such. The Schedule 2 shall contain bolded language indicating that by signing the Schedule 2, both parties recognize this Schedule as a binding document. All Subcontractors/subconsultants, including any tiered Subcontractors/subconsultants, must properly execute this document. Each properly executed Schedule 2 must be submitted with the bid/proposal.

SOLICITATION/PROJECT NUMBER: 2013526A

SOLICITATION/PROJECT NAME: Flavor Pict Road from SR 7 to Lyons Road

Prime Contractor: Rosso Site Development, Inc Subcontractor: Rosso Site Development, Inc.

(Check box(s) that apply)

SBE WBE MBE M/WBE Non-S/M/WBE Date of Palm Beach County Certification (if applicable):

The undersigned affirms they are the following (select one from each column if applicable):

Column 1: Male Female; Column 2: African-American/Black, Asian American, Hispanic American, Native American; Column 3: Caucasian American, Supplier

S/M/WBE PARTICIPATION – S/M/WBE Primes must document all work to be performed by their own work force on this form. Failure to submit a properly executed Schedule 2 for any S/M/WBE participation may result in that participation not being counted.

Table with 6 columns: Line Item, Item Description, Unit Price, Quantity/Units, Contingencies/Allowances, Total Price/Percentage. Row 1: Asphalt Sidewalk Extension, \$132,385.84, 1/LS, \$132,385.84

The undersigned Subcontractor/subconsultant is prepared to self-perform the above-described work in conjunction with the aforementioned project at the following total price or percentage: \$132,385.84

If the undersigned intends to subcontract any portion of this work to another Subcontractor/subconsultant, please list the business name and the amount below accompanied by a separate properly executed Schedule 2. Name of 2nd/3rd tier Subcontractor/subconsultant Price or Percentage:

Rosso Site Development, Inc. Print Name of Prime By: Blair Simpson Authorized Signature Print Name Vice President Title Date: 7/15/24

Rosso Site Development, Inc. Print Name of Subcontractor/subconsultant By: Blair Simpson Authorized Signature Print Name Vice President Title Date: 7/15/24

https://discover.pbcgov.org/oebo/Pages/Documents.aspx

Revised 09/17/2019

OEBO LETTER OF INTENT - SCHEDULE 2

A completed Schedule 2 is a binding document between the Prime Contractor/consultant and a Subcontractor/subconsultant (for any tier) and should be treated as such. The Schedule 2 shall contain bolded language indicating that by signing the Schedule 2, both parties recognize this Schedule as a binding document. All Subcontractors/subconsultants, including any tiered Subcontractors/subconsultants, must properly execute this document. Each properly executed Schedule 2 must be submitted with the bid/proposal.

SOLICITATION/PROJECT NUMBER: 2013526A

SOLICITATION/PROJECT NAME: Flavor Pict Road from SR 7 to Lyons Road

Prime Contractor: Rosso Site Development, Inc Subcontractor: Atlas Surveying & Mapping

(Check box(s) that apply)

SBE WBE MBE M/WBE Non-S/M/WBE Date of Palm Beach County Certification (if applicable): 7/12/22-7/11/25

The undersigned affirms they are the following (select one from each column if applicable):

Column 1: Male Female
Column 2: African-American/Black Asian American Caucasian American Hispanic American Native American
Column 3: Supplier

S/M/WBE PARTICIPATION - S/M/WBE Primes must document all work to be performed by their own work force on this form. Failure to submit a properly executed Schedule 2 for any S/M/WBE participation may result in that participation not being counted. Specify in detail, the scope of work to be performed or items supplied with the dollar amount and/or percentage for each work item. S/M/WBE credit will only be given for the areas in which the S/M/WBE is certified. A detailed proposal may be attached to a properly executed Schedule 2.

Table with 6 columns: Line Item, Item Description, Unit Price, Quantity/Units, Contingencies/Allowances, Total Price/Percentage. Row 1: Survey, \$23,500.00, 1/LS, \$23,500.00

The undersigned Subcontractor/subconsultant is prepared to self-perform the above-described work in conjunction with the aforementioned project at the following total price or percentage: \$23,500.00

If the undersigned intends to subcontract any portion of this work to another Subcontractor/subconsultant, please list the business name and the amount below accompanied by a separate properly executed Schedule 2.
Name of 2nd/3rd tier Subcontractor/subconsultant
Price or Percentage:

Rosso Site Development, Inc.
Print Name of Prime
By: [Signature]
Authorized Signature
Blair Simpson
Print Name
Vice President
Title
Date: 07/15/2024

Atlas Surveying & Mapping
Print Name of Subcontractor/subconsultant
By: [Signature]
Authorized Signature
KENNETH DRURY
Print Name
PRESIDENT
Title
Date: 7/15/2024

https://discover.pbcgov.org/oebo/Pages/Documents.aspx

Revised 09/17/2019

